

Major Projects Programmes

ID	Task Name	Notes	Jun '17	Jul '17	Aug '17	Sep '17	Oct '17	Nov '17	Dec '17	Jan '18	Feb '18	Mar '18
1	Berwick Street North											
2	Works Phasing & Programme											
3	Berwick Street Phase 1 (Part 1 of 2 - Footway from 58/54 Berwick Street to Noel Street): Berwick Street closed between Oxford Street and Noel Street	7 weeks										
4	Noel Street: Noel Street closed between Berwick Street and Wardour Street	2 weeks										
5	Berwick Street Phase 2: Berwick Street closed between Noel Street and D'Arblay Street	5.5 weeks										
6	D'Arblay Street Phase 1: D'Arblay Street closed between Berwick Street and Wardour Mews	2 weeks										
7	D'Arblay Street Phase 2: D'Arblay Street closed between Berwick Street and Portland Mews	2 weeks										
8	Carriageway Resurfacing: Berwick Street closed between Oxford Street and Broadwick Street	0.5 weeks										
9	Berwick Street Phase 3 (Up to Xmas Break): Berwick Street closed between D'Arblay Street and Broadwick Street	7.5 weeks										
10	Berwick Street Phase 3 (After Xmas Break): Berwick Street closed between D'Arblay Street and Broadwick Street	2 weeks										
11	Berwick Street Phase 1 (Part 2 of 2 - Deep Drainage works and FW Works between Oxford St and 54/58 Berwick St): Berwick Street closed between Oxford Street and Noel Street	6 weeks										
12	Carriageway Re-surfacing: Berwick Street closed between Oxford Street and Broadwick Street	0.5 weeks										
13												
14	Please Refer to Drawing 70010654-05-PH-01 for information regarding the extent of each works phase											
15												
16	Christmas Emargo: No works to take place on Berwick Street from early December until early January. Works programmed to re-commencing on site on Monday 8th January 2018											
17												
18	Carriageway Resurfacing Works involve a full closure of Berwick Street between Oxford Street and Broadwick Street for Approx. 3 days (Daytime only)											
19												
20												

